

**Improvement to Mokhada-Kasara-Dolkhamb-Tokawade-vaishakhare-Mhasa Road SH 78 Km.44/000 to 130/540 Tal.Shahapur & Murbad Dist. Thane
Hybrid Annuity Basis Package No.MU-5**

Item	Stage for measurement for physical progress	Unit	Qty.	Weightage in percentage to the Contract	Amount as Tender (In Cr.)	Physical Work	Physical Progress in %	Financial Progress (Amount)	Financial Progress in %	Remarks
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	A- Widening and strengthening of existing road									
	1- Earthwork upto the Subgarde	Km.	80.35	4.53	6.31	54.720	3.09	4.29	3.09	
	2- Granular Work Subbase,base Shoulder)	Km.			-					
	(a) GSB	Km.	80.35	20.02	27.87	54.545	13.59	18.92	13.59	
	(b) WMM	Km.	80.35	13.15	18.31	53.020	8.68	12.08	8.68	
	(3) Shoulders	Km.	80.35	0.90	1.25		-	-	-	
	(4) Bituminous work	Km.			-					
	(a) BM	Km.	78.79	1.79	2.49	44.382	1.01	1.40	1.01	
	(b) DBM	Km.	78.79	15.76	21.94	44.382	8.88	12.36	8.88	
	(c) BC	Km.	78.79	8.27	11.51	24.35	2.56	3.56	2.56	
	(5) Rigid Pavement	Km.			-					
	Concrete work	Km.	1.56	5.33	7.42	1.36	4.65	6.47	4.65	
	C- New culverts, minor bridges,underpasses, overpasses				-					
	(1) Culverts	Nos.	240.00	6.41	8.92	184.00	4.91	6.84	4.91	
	(2) Minor bridges	Nos.	12.00							
	(a) Foundation	Nos.	39.00	0.64	0.89	13.00	0.21	0.30	0.21	
	(b) Sub-structure	Nos.	39.00	3.45	4.80	11.00	0.97	1.35	0.97	
	(c) Super-structure (including crash barriers etc.	Nos.	27.00	1.75	2.44	11.00	0.71	0.99	0.71	
	3) Cattle/Pedestrian underpasses/Slab	Nos.	9.00		-					
	(a) Foundation	Nos.	18.00	0.19	0.26	6.00	0.06	0.09	0.06	
	(b) Sub-structure	Nos.	18.00	1.27	1.77	4.00	0.28	0.39	0.28	
	(c) Super-structure (including crash barriers etc.	Nos.	9.00	0.80	1.11	2.00	0.18	0.25	0.18	
Major Bridge works and ROB/RUB	A- Widening and repairs of Major Bridges	Nos.	1.00		-					

Item	Stage for measurement for physical progress	Unit	Qty.	Weightage in percentage to the Contract	Amount as Tender (In Cr.)	Physical Work	Physical Progress in %	Financial Progress (Amount)	Financial Progress in %	Remarks
	(2) Sub-structure	Nos.	9.00	0.19	0.26		-	-	-	
	(3) Super-structure (including	Nos.	10.00	0.06	0.08		-	-	-	
	C- New Major Bridges	Nos.			-					
	1) Foundation	Nos.	1.00		-					
	(a) Open Foundation	Nos.	6.00	0.20	0.28		-	-	-	
	(b) Pile Foundation/Well Foundation	Nos.			-					
	(2) Sub-structure	Nos.	6.00	0.70	0.97		-	-	-	
	(3) Super-structure (including crash barriers etc. complete)	Nos.	5.00	0.46	0.64		-	-	-	
	(iv) Road signs, markings, km stones, safety devices,.				-					
	(a) Road signs, markings, km stones,	Km.	80.35	1.41	1.96		-	-	-	
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work	Km.	11.06	4.41	6.14		-	-	-	
	(v) Project facilities				-					
	(a) Bus bays	Nos.	26.00	1.20	1.67		-	-	-	
	(vii) Road side plantation	Km.	80.35	0.39	0.54	24.58	0.12	0.17	0.12	
	(b) Toe/Retaining wall	Km.	2.82	5.38	7.49	0.59	1.13	1.57	1.13	
	(x) Miscellaneous (Site clearance, Quality Control, Crust removal/scarifying, Tree cutting, Arboriculture etc.)	Lump Sum	1.00	1.34	1.87	0.50	0.67	0.93	0.67	
	Total			100.00	139.22		51.69	71.97	51.69	