S CURVE															RVE														
Sl. No	Ac	tivity	Jan-19	Feb-19	Mar-19	Apr-19	Мау-19	Jun-19	JuF19	Aug-19	Sep-19	0ct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	JuF20	Aug-20	Sep-20	0ct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21
1	ı Earthwork						,							,	,	,						,	'						
2	z GSB																												
3	3 WMM									rios1					Sori	ac?											%!	45%	100.00%
1	1 DBM					ī																				11%	96.1!	.66	
5	5 BC																							%	.94%	91.		%	%00.0
6	6 BM																			/CE0/		%29	%69	8.28	83.		%68'1	95.7;	100
7	7 Hard shoulder																	%!	69.619		75	-				4.09%	16		
8	8 Pipe Culvert																4 %	63	9	, %ZG	.83%		<u> </u>	6.60%	7.149	ě.]
9	9 Slab Culvert													0		.95%	57.04%	8%	9.619	ć ;	7	7	7	2					<u> </u>
ID	ID Minor Bridge														42.08%	21	44%	63.9	-										
11	Major Bridge									2	ļ ,	e	%	40%	42.	1.95%	57.(
12	12 Traffic Sigs & Other Appurtenances							1%	2,0	16.0		16.0	31.37	35	%80	35													
13	Km. STONES, BOUNDARY STONE, ETC.					%	%88					8	%	.40%	42.							,							
14	4 Concrete work				29%	15.28	18.	70,	0.0	16.00		50.51	31.3	38]
15	15 Bus Bay		%	21%	10.	<u>%</u>	%88	75.]
16	Quality Control,Crust removal/ scarifying, Tree cutting,		0.49%	4.	%65	15.28	18							,	,							,							
17	Road side planta	tion	% 6	4.67%	10,									,								,							
18	Toe wall/retainin	g wall	0.4																										
Planr	ned Progress (%)	Monthly	0.49%	4.18%	5.92%	4.69%	3.60%	6.33%	5.10%	0.00%	0.00%	1.06%	4.03%	6.68%	9.87%	5.09%	6.89%	5.68%	4.31%	1.73%	0.02%	0.01%	0.01%	2.59%	5.66%	7.17%	5.04%	3.31%	0.55%
		Cummul.	0.49%	4.67%	10.59%	15.28%	18.88%	25.21%	30.31%	30.31%	30.31%	31.37%	35.40%	42.08%	51.95%	57.04%	63.93%	69.61%	73.92%	75.65%	75.66%	75.67%	75.69%	78.28%	83.94%	91.11%	96.15%	99.45%	100.00%
Achie	ved Progress (%)	Monthly	0.49%	4.18%	5.92%	4.69%	3.60%	6.33%	5.10%	0.00%	0.00%	1.06%	4.03%	6.68%	9.87%	5.09%	6.89%	5.68%	4.31%	1.28%	0.63%	0.00%	0.00%	0.77%	0.542%	6.95%	7.80%	3.82%	4.29%
		Cummul.	0.49%	4.67%	10.59%	15. 28%	18.88%	25.21%	30.31%	30.31%	30.31%	31.37%	35.40%	42.08%	51.95%	57.04%	63.93%	69.61%	73.92%	75. 20 %	75.83%	75.83%	75.83%	76.60%	77.14%	84.09%	91.89%	95.7 1 %	100.00%

MU-5 MPR FOR THE MONTH OF MARCH-2021

AliPL MU FIVE PROJECT PVT. LTD.